

ROAD OVERLAYS — ARRA

DESCRIPTION

In 2009, the American Recovery and Reinvestment Act (ARRA) was signed by the President. Carroll County received \$2.7 million through the Department of Transportation. These funds are being administered through the MD State Highway Administration.

Five County roads that meet the established criteria are included in this overlay project. Drainage pipes, curbs, hot mix asphalt paving, shoulders and traffic barrier are typical work items that will be addressed.

Once construction begins, traffic will be maintained through the work zone with flagging operations. Construction is expected to last about three months. Weekly press releases will identify the roadwork planned for the following week. The press releases will appear in the local newspaper and on the County's website.

Public Works thanks the public for their patience and understanding as this roadwork proceeds.

Information about the American Recovery and Reinvestment Act can be found at

<http://www.recovery.gov/Pages/home.aspx>

ROADS

Center Street

Gorsuch Road

Kate Wagner Road

Ridge Road

Woodbine Road

LIMITS

MD 32 to Westminster City limits
Cranberry to Gorsuch

MD 140 to MD 482

MD 27 to MD 32

MD 26 to Marriottsville 2

Howard County line to John
Pickett Road

UPDATES

November 23, 2010:

All work items identified in the project are complete. The MD State Highway Administration is auditing the project.

September 8, 2010:

Work began following the July 4th holiday. Paving on all the roads is complete. Traffic barrier upgrades, lane and pavement markings and shoulder backup is ongoing.

June 17, 2010:

The Contractor has received approval of their Affirmative Action Plan and the materials planned for the project. The pre-construction meeting has been held and notice to start the work will be given shortly.

April 23, 2010:

Approvals from the State Highway Administration and the Federal Highway Administration, and the County Commissioners have been received to award the contract to C. J. Miller, LLC. The contractor has submitted the needed forms and information for approval.

PROJECT ENGINEER

- Bureau of Engineering

CONTRACTOR

- C. J. Miller, LLC

PROJECT BUDGET

- \$2.7 M Federal funds

CONTACT INFORMATION

- Bureau of Engineering at ccengineering@ccg.carr.org

PROJECT TIMELINE

- Design completed in December 2009
- Construction planned to start in April 2010
- Expected completion date is Sept. 2010 (*revised*)